

Mid-2025 Progress Report — Innovative Cultural Center Project

Publication date: July 10, 2025 | Period covered: January 2024–June 2025 | Prepared by: Willow Creek Public Works / Major Facilities Project Manager

1. Introduction and Objectives Recap

This progress report informs the Willow Creek City Council and residents about the status of the major project to create the Innovative Cultural Center (ICC). Officially launched in early 2024 after project approval, the new facility is intended to become a major attraction, offering flexible spaces dedicated to artistic creation, cultural programming, public reading and media services, and digital practices. This mid-2025 update reviews progress to date and assesses schedule and budget control.

2. Construction Progress

Since the groundbreaking in March 2024, the construction site has moved forward significantly:

- Phase 1 — Shell and Core (foundations, walls, framing, roof): completed in April 2025. This phase was delivered according to the initial schedule despite difficult weather during winter 2024–2025. The building is now successfully enclosed and weather-tight.
- Phase 2 — Interior Build-Out (partitions, insulation, exterior joinery, plumbing and electrical networks): in progress, estimated at 60% completion as of the end of June 2025. Most interior partitions are installed, defining the future spaces: performance hall, media library, workshops, and reception hall. Plumbing and electrical work are well advanced. Exterior windows and doors are nearing completion.
- Exterior Works (roads, utilities, and green spaces): technical studies are finalized. Calls for bids are being launched. Work is expected to begin in September 2025.

3. Budget Monitoring

- Initial overall budget, approved in 2023: \$3,500,000 before tax.
- Committed expenses as of June 30, 2025: \$2,150,000 before tax, or 61.4% of the initial budget.
- Analysis: expenses are broadly in line with forecasts. A slight increase (+3%) was recorded for the “special foundations” package because soil conditions required reinforcements not anticipated in the initial study. This increase was offset by savings on the framing package.
- Revised final cost estimate: maintained at \$3,550,000 before tax (+1.4%), subject to the outcome of remaining bids for stage equipment, furniture, signage, and exterior works.

4. Upcoming Milestones

- October 2025: completion of the interior build-out, excluding final finishes.
- November 2025: selection of contractors for stage equipment, furniture, and signage.
- September 2025 to March 2026: exterior works.
- January to April 2026: interior finishing work, including paint, flooring, and equipment installation.
- May 2026: projected building acceptance.
- June or September 2026: official opening and public launch, with the final date to be confirmed.

5. Watch Points and Identified Risks

- Supply lead times: selected materials, especially stage equipment and electronic components, are under pressure on global markets. Early orders are planned.

- Coordination: the finishing and equipment-installation phases will require tighter coordination among the different trades.
- Weather conditions: a harsh winter in 2025–2026 could affect the exterior-works schedule.

6. Conclusion

At mid-2025, the Willow Creek Innovative Cultural Center project is progressing satisfactorily. Despite a few minor adjustments, both the overall schedule and budget remain under control. The coming months will be critical as equipment installation and exterior works begin. Willow Creek's municipal teams and partner companies remain fully mobilized to deliver this important public facility in spring 2026.

Issued in Willow Creek on July 10, 2025

The Mayor, Mrs. Sparkle Merriweather

The Public Works Director, [Name of Director]